Sl. No.	Items grouped under sub-Heads and Sub-Works of the Estimate Description	Unit	Previous Qty
1	Removing and Resetting of footpath Slabs(Page No 270 /S.no 37.56,PWD SR 2018-19)	Sqm	-
2	Removing and Resetting of Kerb stones(Page No 270 /S.no 37.57,PWD SR 2018-19)	Nos	-
3	KSRRB 300-1,Earth work excavation by manual means in ordinary soil involving an average horizontal throw up to 2 meters and an average lift uo to 1.5m,excavated surface levelled and sides neatly dresssed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications (Item no19.1,Page no141, PWD SR 2018-19)	Cum	-
4	KSRB 2-1.1: Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications. (Page No 6 /S.no 2.1,PWD SR 2018-19)	Cum	-
5	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete do 7.5 cms thick(P.No 27 I.No 5.31.1)	Sqm	-
6	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete do 10 cms thick(P.No 27 I.No 5.31.2)	Sqm	-
7	KSRB 4.2.2 : Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @0.459cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed 2008 machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour HOM of machinery, curing, complete as per specifications. Specification. No. KBS 4.1,4.6, No. KBS 4.1,4.6, No. 14/ Item No. 4.11/ PWD SR 2018-19	Cum	
8	Providing and fixing 10cms thick pre cast RCC covering slab using reinforced cement concrete M20 mix with stone aggregate 20mm and down size including centering shuttering reinforcement and bar bending machine mixed concrete laid in layers not exceeding 15cm thick well compacted cost of all materials labour curing complete as per specifications(Data rate approved)	Sqm	
9	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete.(pwd sr 2018-19 P.n o27 s.no 5.30)	Nos	
10	KSRB 800-1,Painting Two Coats after filling the surface with Synthetic enamel paint in approved Shades on new Plastered concrete surfaces,with materials,labour complete as per specifications,Morth chapter 8,(p.no.178,S.no.24,1 of PW ,P&IWTD SR 2018-2019)	Sqm	